

**PROGRESS REPORT FOR PROJECT OF
PROPOSED EDUCATIONAL BUILDING FOR
TRINITY COLLEGE,
KANDY**

MONTH OF MAY 2024

1. PROGRESS PHOTOS

2.1 Ground Floor

2.1.1 Ground Floor Interior Finishes.



2.1.2 Ground Floor Exterior Finishes.



2.1.3 External Drain.



2.1.4 Ground Floor Summary.

Description	Progress Percentage	Remark
Internal Plaster	100%	Completed
External Plaster	97%	Only remain the Molding works
Floor Finishes	10%	progressing
Door Windows & Grill Fixing	35%	Fabrication works are progressing,
Internal Painting	90%	Only remain the washroom area
External Painting	0%	-
Toilet Finishes	15%	-

2.2 First Floor

2.2.1 First Floor Interior Finishes





2.2.2 First Floor parapet wall – Staircase



2.2.3 First Floor Summary

Description	Progress Percentage	Remark
Internal Plaster	95%	Only remain the washroom area
External Plaster	97%	Progressing
Floor Finishes	100%	Completed
Door Windows & Grill Fixing	40%	Fabrication works are progressing
Internal Painting	90%	Only remain the washroom area
External Painting	0%	-
Toilet Finishes	0%	-

2.3 Second Floor to Roof

2.3.1 Second Floor Interior Finishes



2.3.2 Second Floor Exterior Finishes





2.3.3 Terrace Slab



2.3.4 Astronomy Room Slab



2.3.5 Second Floor Summary

Description	Progress Percentage	Remark
Internal Plaster	95%	Progressing
External Plaster	95%	Progressing
Floor Finishes	0%	-
Door Windows & Grill Fixing	30%	Fabrication works are progressing
Internal Painting	0%	-
External Painting	0%	-

2.4 MEP Works





2.3.3 MEP Summary

	Description	Progress Percentage	Remark
Plumbing works	Ground floor bathroom plumbing	0%	-
	First Floor Bathroom Plumbing	100%	Completed
	Water supply	50%	Progressing
	Water disposal	50%	Progressing
Electrical works	Ground Floor wiring	90%	Progressing
	First Floor Wiring	95%	Progressing
	Second Floor Wiring	60%	Progressing
	External Wiring	90%	Progressing

2.4 Timber Works



2.5 Extra Works & Variations

Description	Progress Percentage	Remark
Mass concrete retaining wall in first floor	100%	Completed
Concrete Drain near to the retaining wall	100%	Completed
Floor Concrete on top of the retaining wall	100%	Completed
Molding Works at ground floor	85%	Progressing
Aluminum window at first floor	0%	-
Aluminum window at second floor	0%	-



