



NEWSLETTER

APRIL - MAY 2020

GREETINGS!

It has been two and a half months since TCK 150 provided old boys and stakeholders with an update regarding our progress. None need guess the reason for this delay; precipitated by the Covid Pandemic that has so severely impacted on us all, in Sri Lanka and overseas. The impact of the pandemic necessitated the suspension of TCK 150 construction work from mid March. We are now pleased to report however, that with the easing of restrictions on economic activity, our construction work has recommenced, albeit with a limited workforce and under stringent conditions. We also wish to report with greater satisfaction that the School itself has been spared of any direct harm and the authorities have been very proactive in continuing their teaching programme via "online" classes to students. Meanwhile, our thoughts, prayers and best wishes have been with the entire Trinity family during this unfortunate period and we trust that all old boys and families have kept themselves safe and continue to take good care of their well being. We also convey our appreciation to all of you for your continued support for our activities which we are confident can be completed though on a slightly extended time frame.

Fundraising

Total pledges (including paid-up) as of 21st May 2020, Rs.122,052,051

Pledges from OBA's & Batches

British Columbia OBA: CAD 10,000 (Rs. 340,432 PAID)

California Trinity Alumni: A starting remittance of US\$ 10,000 (PAID)

Colombo OBA: Rs. 15mn (Rs. 5,000,000 PAID)

TCK OBA of Sydney AUS \$ 20,000

Melbourne OBA: AUD 50,000 (Rs. 3,130,000/- PAID)

Toronto OBA : CAD 60,000 (Rs. 3,346,290 PAID)

TCK OBA AKL NZ: NZ\$ 12,000 (Rs. 441,884/- PAID)

TCK OBA - UK £ 15,000 (Rs. 2,310,000/- PAID)

TCK OBA - Brisbane AUS \$ 3,400(PAID)

Centenary Group : Rs. 6mn (PAID)

Batch of '82: Rs 2.15mn (PAID)

Batch of '83: Rs 2mn (Rs.530,000/- PAID)

Batch of '87: Rs 100,000 PAID

Batch of '88: Rs 2mn (Rs. 198,000 PAID)

Batch of '89: Rs 700,000 (Rs. 200,000 PAID)

Batch of '96: Rs 2mn (PAID)

Batches of '76 through to '81: Rs. 30mn (Rs. 10,000,000 PAID)

Batches of '65 through to '68': Rs 2mn (Rs. 1,284,385 PAID)

Name	Pledges Rs.
Individuals	35,166,051
Batches (Individual)	8,950,000
Groups of Batches	38,000,000
Affiliates and corporates (Incl. OBAs)	39,936,000
TOTAL	122,052,051

Name	Paid Amount Rs.
Individuals	34,178,551
Batches (Individual)	5,178,000
Groups of Batches	17,284,385
Affiliates and corporates (Incl. OBAs)	16,734,606
TOTAL	73,375,542

Name	To be Paid Rs.
Individuals	987,500
Batches (Individual)	3,772,000
Groups of Batches	20,715,615
Affiliates and corporates (Incl. OBAs)	23,201,394
TOTAL	48,676,509

Next Project - New Science Block



Progress as of 21st May 2020

Alison House

- All estimated and Architect/ Engineer approved work is now complete, bar the the central ventilation system, considered essential earlier this year.
- A central expellor system which was considered essential earlier this year by the Consultant engineer and the A&OC, to expel stale air in the 2nd floor, remains to be done.
- Some 'snagging' remains to be completed.

New Commerce Block

- All structural work completed up to roof level except for concreting of a few flower trough walls.
- Steel roof trusses are placed in position with timber work on roof structure 80% complete.
- Waterproofing of concrete retaining walls, along with provision of filter media and back-filling on ground to first floor.
- Plastering of Ground and First Floor walls, columns and beams and skimming of walls in preparation for paint work.
- Laying of plumbing lines in Ground Floor toilets along with construction of manholes.
- Electrical wiring work on Ground Floor and First Floor.

Project Progress Photographs

Alison House



Alison House Interior view of First floor Toilets



Alison House Interior view of Second Floor



Alison House Second Floor Toilets



Alison House Interior view of First Floor

New Commerce Block



External view of the new Classroom Block



External view of the new Classroom Block
Ground Floor



Roof and open terrace of the new
Classroom Block



Internal view of the new Classroom Block
Ground Floor

Site Visits



A SITE VISIT BY TRINITY OBA PARENT BODY REPRESENTATIVES & MEMBERS OF A&OC

The Advisory & Oversight Committee together with the Principal, wish to convey their gratitude and appreciation to the old boy fraternity worldwide for their overwhelming support of Trinity150 and devotion towards their Alma Mater.

Advisory & Oversight Committee

Chairman: Jayantissa Ratwatte (Batch of 1960) jayanratwatte@gmail.com Members: Duminda Hulangamuwa (Batch of 1983) (Finance Advisory Committee Representative), duminda.hulangamuwa@lk.ey.com, Ravana Wijeyeratne (Batch of 1988) ravanaw@gmail.com, Suranga Herath (Batch of 1996) suranga@etsteas.co.uk, Vish Govindasamy (Batch of 1982), vish.govindasamy@sunshineholdings.lk, Imal Fonseka (Batch of 1987) imalfonseka@gmail.com, Waruna Ranatunga (Batch of 1996) warunaR@lcl.com, Dr. Nalin Wikramanayake (Actg. Principal, Ex-Officio) principal@trinitycollege.lk, Gemunu Abeyaratne (FD Trinity 150 Projects Secretary) fd.trinity150@trinitycollege.lk, Mr. Himendra Ranaweera, Prof. Gishan Dissanayake and Mr. Gotabaya Dasanayaka (Board Representatives)